



Legislation Details (With Text)

File #: ID 18-0640 **Version:** 1 **Name:** Mitchell Basis CA CO 1
Type: Resolution **Status:** Passed
File created: 9/23/2018 **In control:** City Council
On agenda: 10/16/2018 **Final action:** 10/16/2018
Title: Resolution Approving Change Order No.1 in the Amount of \$150,900 with SKA Consulting Engineers, Inc., for the Mitchell WTP Structural and Sediment Basin Rehabilitation 2016 Contract 2016-0570
Sponsors:
Indexes: District 3, WR Contracts
Code sections:
Attachments: 1. 2016-0570 Mitchell WTP Structural and Sediment Basin Rehab.pdf, 2. 120122.4-LTR with attachments 2018-09-13 Request-Additional CA Funds.pdf, 3. 18-0640 CO No 1 for 2016-0570 Mitchell WTP Structural and Sediment Basin Rehabilitation 2016 Contract.pdf

Date	Ver.	Action By	Action	Result
10/16/2018	1	City Council	adopt	Pass

Resolution Approving Change Order No.1 in the Amount of \$150,900 with SKA Consulting Engineers, Inc., for the Mitchell WTP Structural and Sediment Basin Rehabilitation 2016 Contract 2016-0570

Department: Water Resources
Council District: 3

Public Hearing: N/A
Advertising Date/By: N/A

Contact 1 and Phone: Steven Drew, 373-7893
Contact 2 and Phone: Kristine Williams, 373-2656

PURPOSE:

Water Resources is requesting a contract change order Contract 2016-0570 for the construction administration of the Mitchell WTP Structural and Sediment Basin Rehabilitation project to provide additional construction oversight associated with the extended overall construction. In order to oversee the additional field work, approval for a contract change order is requested.

BACKGROUND:

On August 16, 2016 the City authorized professional services construction administration and inspection services contract 2016-0570 with SKA Consulting Engineers, Inc., in the amount of \$295,000 to support the Structural and Sedimentation Basin Rehabilitation Project at the Mitchell WTP. The original contract included onsite observations and field checks of materials and equipment during construction. The original construction timeframe was estimated to be 8 months, however, the actual construction duration stands at 9 months with another 6 months projected until completion. Additional work contained within in the change order also includes design work due to unforeseen conditions and additional review and documentation of work installed

and replaced. The change order will allow the engineering team to extend their onsite observation, evaluation and technical guidance of the work necessary for the completion of the project. This change order also provides an opportunity to increase the MWBE participation on the project. The Construction Administration and Inspection team for the original contract included SKA Consulting Engineers, Inc., and Crittek Engineering Group, PC, a local MBE. The MBE commitment for this change order is 7.9% MBE, which brings the overall MBE participation on the contract to 9.3%.

BUDGET IMPACT:

Funding in the amount of \$150,900 is budgeted in the Water Resources Capital Improvements Fund account 503-7028-04.5410 (Professional Services). A budget adjustment is required to use this account.

RECOMMENDATION / ACTION REQUESTED:

The Water Resources Department recommends City Council approval Change Order No.1 with SKA Consulting Engineers, Inc., for the Mitchell WTP Structural and Sediment Basin Rehabilitation 2016 Contract 2016-0570 to provide additional construction oversight associated with the extended overall construction of the project and the associated budget adjustment.