



## Legislation Details (With Text)

<b>File #:</b>	ID 17-0487	<b>Version:</b>	1	<b>Name:</b>	Townsend CMAR CA Change Order
<b>Type:</b>	Resolution	<b>Status:</b>		<b>Agenda Ready</b>	
<b>File created:</b>	6/27/2017	<b>In control:</b>		<b>City Council</b>	
<b>On agenda:</b>	7/18/2017	<b>Final action:</b>			
<b>Title:</b>	Resolution Approving Change Order No.1 in the Amount of \$189,155 with Hazen and Sawyer, PC, for the Townsend Water Treatment Facility Basin and Gravity Filter Improvements Project Construction Administration and Inspection Services Contract 2016-039				
<b>Sponsors:</b>					
<b>Indexes:</b>	District 2, WR Contracts				
<b>Code sections:</b>					
<b>Attachments:</b>	1. 2016-390 Townsend WTP RPR Request Change Order 1 06.16.17, 2. #2016-390 Change Order 1 Townsend WTP Constructon Observation Services, 3. Hazen Sec State, 4. 17-0487 Agenda 170718 Resolution CO H&S.pdf				

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Resolution Approving Change Order No.1 in the Amount of \$189,155 with Hazen and Sawyer, PC, for the Townsend Water Treatment Facility Basin and Gravity Filter Improvements Project Construction Administration and Inspection Services Contract 2016-039

Department: Water Resources  
Council District: 2

Public Hearing: N/A  
Advertising Date/By: N/A

Contact 1 and Phone: Steven Drew, 373-7893  
Contact 2 and Phone: Virginia Spillman, 373-3260

### PURPOSE:

Water Resources is requesting a contract change order to the Townsend Water Treatment Facility Basin and Gravity Filter Improvements Project Construction Administration Services Contract 2016-039 to provide additional construction oversight associated with the extended overall construction of the project. In order to oversee the additional field work, approval for a contract change order is requested.

### BACKGROUND:

On December 20, 2016 the City authorized professional services construction administration and inspection services contract 2016-039 with Hazen & Sawyer, PC in the amount of \$189,155 to support the Townsend Water Treatment Facility Basin and Gravity Filter Improvements Project. The original contract provided for onsite observations of the work and field check of materials and equipment for the construction of the proposed infrastructure improvements. The original estimated construction timeframe was 24 months, however, the actual construction contract issued to the CMAR has a duration of 27 months. The change order will allow the

engineering team to extend their onsite observation, evaluation and technical guidance of the work necessary for the completion of the project due this extenuation in the project schedule. This change order also provides an opportunity to increase the MWBE participation on the project. The Construction Administration and Inspection team for the original contract included Hazen & Sawyer, PC and S.L. King and Associates, Inc., a MBE. With this change order, Hazen and Sawyer would like to add Crittek Engineering Group, PC who is also a local MBE, to the Construction and Inspections team. Hazen & Sawyer's MBE commitment for this change order is 90% MBE.

**BUDGET IMPACT:**

Funding in the amount of \$189,155 is budgeted in the Water Resources Bond Fund account 515-7025-01.5410 (Professional Services).

**RECOMMENDATION / ACTION REQUESTED:**

The Water Resources Department recommends City Council approval Change Order No.1 with Hazen & Sawyer, PC for the Townsend Water Treatment Facility Basin and Gravity Filter Improvements Project Construction Administration and Inspection Services Contract 2016-039 to provide additional construction oversight associated with the extended overall construction of the project.