



Legislation Details (With Text)

File #: ID 20-0605 **Version:** 1 **Name:**
Type: Resolution **Status:** Passed
File created: 8/18/2020 **In control:** City Council
On agenda: 10/20/2020 **Final action:** 10/20/2020
Title: Resolution Authorizing Change Order #1, in the Amount of \$37,500.00, for Contract 2018-0370 with WithersRavenel, Inc. for Additional Professional Design Services Needed for the E. Gate City Boulevard Roadway and Sidewalk Improvements Design

Sponsors:

Indexes:

Code sections:

Attachments: 1. WithersRavenel_SoS.pdf, 2. MWBE Memo-CO1 Contract 2018-0370-E Gate City Blvd Roadway-Sidewalk Improv.pdf, 3. 20-0605 RES WithersRavenel.pdf

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Resolution Authorizing Change Order #1, in the Amount of \$37,500.00, for Contract 2018-0370 with WithersRavenel, Inc. for Additional Professional Design Services Needed for the E. Gate City Boulevard Roadway and Sidewalk Improvements Design

Council Priority: Maintain Infrastructure and Provide Sustainable Growth Opportunities

Department: Engineering and Inspections
Council District: 1

Public Hearing: N/A
Advertising Date/By: N/A

Contact 1 and Phone: Kenney McDowell, 373-2302
Contact 2 and Phone: Jason Geary, 373-2302

PURPOSE:

City Council approval is requested for a change order to Contract 2018-0370 for the E. Gate City Boulevard Roadway and Sidewalk Improvements Design. This change order for \$37,500.00 is to provide additional project coordination and water line designs that were not included in the original contract.

BACKGROUND:

This change order is necessary to provide additional professional services to the existing roadway and sidewalk design contract for E. Gate City Boulevard. As the design progressed, it was determined new water lines would be required at three different locations along the design corridor. A portion of this change order will be used to provide professional design services to incorporate these water lines into the final design for installation during construction.

Additional costs are also being included to provide public outreach and involvement to obtain public input on the project design. The proposed public involvement meetings will include a virtual public involvement meeting as well as an in-person meeting in order to obtain public input from all possible sources.

For the original contract amount, WithersRavenel, Inc. utilized a MBE firm in the amount of \$26,110.00, or 9.00% of the total contract amount. For this change order, WithersRavenel, Inc. is proposing to utilize a WBE firm in the amount of \$8,000.00, or 21.3% of the change order amount.

BUDGET IMPACT:

Funds for this change order will come from the Water Resources Capital Project Fund account 503-7030-01.5410 in the amount of \$23,500.00 and the Department of Transportation Capital Project Fund account 471-4502-34.5410 in the amount of \$14,000.00.

RECOMMENDATION / ACTION REQUESTED:

The Engineering & Inspections, Water Resources, and Transportation Departments recommend that City Council approve this change order for \$37,500.00 for Contract 2018-0370 to WithersRavenel, Inc.